

K. C. DAS REAL STATE

N. S. Road, Chinsurah, Hooghly

Mobile : 9831110285
Email- apanjan2016@gmail.com

Ref. No.

Date

The plan of development works to be executed in the proposed project and the proposed facilities to be provided thereof including fire – fighting , drinkingwater facilities , emergency evacuation services use of renewable energy :

Commencement date : 12.02.2021

Pilling & foundation work: 26.02.2021

Ground floor roof casting : 04.03.2021

First floor roof casting : 10.04.2021

Second floor roof casting: 15.05.2021

Third floor roof casting (proposed): 06.06.2021

Brickwork progress simultaneously with casting work.


Electrical work commencement: 15.04.2021

Plumbing work commencement : 16.04.2021

Completion of civil, engineering , plumbing proposed :15.02.2022

Occupancy after receiving completion certificate from appropriate authority.

K. C. Das Real State



Proprietor