

SRISHTI

(ARCHITECT & ENGINEER)

547, G.T.ROAD, (SOUTH), HOWRAH-711101.

PHONE NO-: 9831185901(M)

e-mail: mkjaiswal29@gmail.com

To

Date: 09-12-2019

The Secretary

HIRA, West Bengal


Kolkata

Sir,

we have visited the site "OXFORD" having Address Argori More, Andul Road, P.S. Sankrail, Dist. Howrah, West Bengal on 08-12-2019 and found that the 98% of RCC super structure and 100% of foundation work have been already completed and finishing work of Tiles and Flooring has been completed in 50% of the project, along with fixation of Windows, Doors and Grills have been completed in 30% of the Project. And hence the overall work of the project has been completed approximately to 70% and balance work of the Project is under progress.

The Developer, Ever Blink Hi Rise Pvt. Ltd. commenced construction on 15-10-2018 and target completion is by 31-12-2022. Progress of work is as per schedule.

Signature



DATE : 09/12/2019

MANOJ KUMAR JAISWAL

B.E.(CIVIL.),M.E.(STRUCR)

Structural Engineer

E.S.E No: 01(class-I) H.M.C.

MANOJ KUMAR JAISWAL

E. S. E. (CLASS-I) No.-01

Howrah Municipal Corporation