

To
The Secretary,
HIRA, West Bengal
Kolkata

Date: 19/09/2019


Sir,

We have visited the site, Ganges Skyyyyy...., having address 493/B/66, G.T. Road on 17-09-2019 and found that the work, 1st Phase of the project (School Block & Block - 1) is being completed.

The builder has completed 90% percent of the 1st Phase of the project.

The developer commenced construction on 15-02-2015 (Commencement date) and target completion is by 31-03-2020 (completion date) for the 1st Phase. Progress of work is as per schedule.

The construction of 2nd Phase of the project (Commercial Block & Block -2) has not yet started. It is expected to start by April, 2020.



(Authorized Signatory)
(SUNIL MANIRAMKA)
(ARCHITECT)

Council of Architecture Registration Number - CA/93/16636