

## PROJECT STATUS REPORT

I do hereby certify that G+IV storied residential building at Mouza - Rekjoani; J.L. No. - 13; R.S. / L.R. Dag No. - 1095 and 1096; R.S. No. - 198; L.R.Khatian No. - 5292, 5489, 8121, 8122, 8123; under Bishnupur 1No. Gram Panchayat; P.S. - Rajarhat; Dist - 24 PRGS (North). I have supervised above mention project on 06/01/2021. Approval Order No. 2826/RPS dated 17/09/2019. Project is under construction.

Status of project is as follow.

### Following works has already done.

1. Boundary wall.
2. Centreline layout.

### Following works remain incomplete.

1. Excavation.
2. Foundation.
3. Super structure.
4. Brick work.
5. Outside and inside plastering.
6. Water reservoir.
7. Lift Machine.
8. Stair head room.
9. Flooring.
10. Electrical wiring.
11. Plumbing.
12. Door, window, Collapsible gate fitting & fixing.
13. Putty.
14. Outside drainage line.

Hopefully project will be completed within June 2023.

  
**MONOJIT DAS**  
Architect  
Reg. No. CA/96/20079  
SIGNATURE OF ARCHITECT