

# ENGINEERS FORUM

60/40/1, H. P. DUTTA LANE (GOLF GARDENS),  
KOLKATA- 700033.

PH- 2414-7044 / 9830088164

E-mail: [engg\\_forum2005@yahoo.co.in](mailto:engg_forum2005@yahoo.co.in)

---

Date:04.09.19

To  
The Secretary  
HIRA, West Bengal  
Kolkata

Sir,


We have visited the site “**Natural City Lake Town**” having Address 1204, Dakhidari Road, P.S.-Lake Town, Kolkata-700048 on 04-09-2019 and progress of works noticed are as follows:-

There are having total number of block 9(B+G+X).

- a) Piling works completed for blocks 3 to 9.
- b) Foundation works completed for blocks 5,6,7,8 & 9.
- c) Basement works completed with deck slab for blocks 8,9,4,5.
- d) 6 number floor slab casted for block-6
- e) 2 number floor slab casted for block-5.

Overall 20% of work volume is completed at present.

The developer commenced construction on 26.10.2017 and target completion is by 30.12.2021. Progress of work is as per schedule.

  
04/09/2019

**ASHIM KUMAR DAS**  
Structural Consultant  
D.C.E.M.I.E.C.E.M.I.G.S.A.S.C.E.  
FELLOW IAStructE.  
M - 140550-5  
ESE - 1/90 (K.M.C.)