


# Sajal Kumar Bandopadhyay

BE (CIVIL), MIE  
Chartered Engineer

**CONSULTANT :**

Designer, Developer, Estimator, Planner, Surveyor, Valuer



Court More, Asansol - 713304 (Opp. Chamber of Dr. P.K. Roy)  
Phone : (0341) 2251867 Mobile : 9832162802 E-mail : sajal\_bandopadhyay@yhaoo.co.in

Ref. No.....

Date 03-04-2021

To  
The Secretary  
HIRA, West Bengal  
Kolkata

**Sub :- Progress of work at Kamala Dham Phase – III consisting  
of Block D - KAVERI & BLOCK E - NARMADA**

Sir,

I have visited the site Kamala Dham Phase - III having Address at Jeeradanga, P.O.- Searsole Rajbari, PIN – 713358, P.S.- Raniganj, Dist.- Paschim Bardhaman (W.B.) on 03.04.2021 and found that the work is being executed as mentioned hereinbelow :-

Progress	Block D- Kaveri	Block E- Narmada
Plinth completed	03.04.2021	03.04.2021

The developer commenced construction on August 2020 and target completion is by 31.12.2023. Progress of work is as per schedule.

Signature

*Sajal Kumar Bandopadhyay*

Sajal Kumar Bandopadhyay  
BE (CIVIL) MIE  
CHARTERED ENGINEER  
NO-M-107537/8

3/4/2021