

Sajal Kumar Bandopadhyay

BE (CIVIL), MIE
Chartered Engineer

CONSULTANT :

Designer, Developer, Estimator, Planner, Surveyor, Valuer



Court More, Asansol - 713304 (Opp. Chamber of Dr. P.K. Roy)
Phone : (0341) 2251867 Mobile : 9832162802 E-mail : sajal_bandopadhyay@yhao.co.in

Ref. No.....

Date 03-04-2021

To
The Secretary
HIRA, West Bengal
Kolkata

Sub :- Progress of work at Kamala Dham Phase – III consisting of Block D - Kaveri & Block E – Narmada.

Sir,

We have visited the site Kamala Dham Phase - III having Address at Jeeradanga, P.O.- Searsole Rajbari, P.S.- Raniganj, Dist.- Paschim Bardhaman (W.B.) on 03-04-2021 and found that the work is being executed as mentioned hereinbelow :-

| Progress | Block D – Kaveri | Block E – Narmada |
|------------------|------------------|-------------------|
| Plinth Completed | 03.04.2021 | 03.04.2021 |

The developer commenced construction on August 2020 and target completion is by 31.12.2024. Progress of work is as per schedule.

Signature

Sajal Kumar Bandopadhyay

Sajal Kumar Bandopadhyay
BE (CIVIL) MIE
CHARTERED ENGINEER
NO-M-107537/8

3/4/2021