

Date: 01.03.2021

To
The Secretary,
HIRA, West Bengal,
Kolkata.

Sir,

I / We have visited the construction site of a building "**The City Block**" having address Purulia Municipal Holding No: 425, Ward No: 21, R.S. Plot No: 3882 (Part), Khatian No: 1198, Mouza: Raghampur, J.L. No: 260/66, Deshbandhu Road, Purulia on 27.02.2021 and found that the 35% (thirty five percent) construction work of the said building has been completed.


The construction work by the Developer commenced on 16.11.2019 and target completion is within 31.08.2022.

The progress of work is as per project schedule.

Sidhhi Vinayak & Vaishnodevi Developers

Komalik Sinha

Authorised Signatory


JAHARLAL MUKHERJEE
CONSULTANT CIVIL ENGINEER
MUNSIFFDANGA, PURULIA
L.B.S NO:11022/19-22
JAHARLAL MUKHERJEE
MUNSIFFDANGA, PURULIA
LBS NO.-11022/19-21