

SOUTH CITY RETREAT DEVELOPMENT STATUS

SL.NO	VILLA MARKED	NO	STATUS -07.03.19	EXCAVATION	SLAB-SUPER STRUCTURE	BRICK WALL & PLASTER	FLOORING	DOOR/WINDOW	ELECTRICAL, SANITARY & PLUMBING	STAIR	EXTERNAL PLUMBING	PUTTY & EXTERNAL
1	LARGE VILLA	17										
2	AR-1,2,3,4,5,6,7,8	8	COMPLETED	100%	100%	100%	100%	100%	100%	100%	100%	100%
3	HZ-14	1	STRUCTURE COMPLETED	100%	100%	100%	0%	50%	50%	75%	70%	0%
4	AR-14,15,16,17	4	STRUCTURE COMPLETED	100%	100%	100%	0%	0%	50%	75%	0%	0%
5	AR-9,10,13, HZ	4	NOT YET STARTED	0%	0%	0%	0%	0%	0%	0%	0%	0%
6	MEDIUM VILLA	26										
7	HZ-1,2,3,4,5,6,WS-1,2,3	9	COMPLETED	100%	100%	100%	100%	100%	100%	100%	100%	100%
8	HZ-12,13,15,16,17,28,29,30,31,25,26,33,34,36	14	STRUCTURE COMPLETED	100%	100%	100%	0%	0%	50%	75%	70%	0%
9	WS-9	1	STRUCTURE 1ST SLAB	100%	50%	0%	0%	0%	0%	0%	0%	0%
10	AM-8	1	STRUCTURE COMPLETED	100%	100%	70%	0%	0%	0%	0%	0%	0%
11	AM-9	1	NOT YET STARTED	0%	0%	0%	0%	0%	0%	0%	0%	0%
12	SMALL VILLA	7										
13	HZ-11,18,21,32	4	STRUCTURE COMPLETED	100%	100%	60%	0%	0%	0%	75%	0%	0%
14	HY-38,HZ-27,HZ-35	3	NOT YET STARTED	0%	0%	0%	0%	0%	0%	0%	0%	0%
15	XL VILLA	2										
16	WS-11	1	FOUNDATION	100%	0%	0%	0%	0%	0%	0%	0%	0%
17	WS-30	1	NOT YET STARTED	0%	0%	0%	0%	0%	0%	0%	0%	0%
18	TOTAL	52										

Sr.No.	Infrastructure & Common Facilities, development status	Complete Percentage (Approx)
1	Internal Roads 1800 RM	
a	Reqd For 52 No Villas	
b	Sub Base 1325 Rm	74
c	Road P.C.C 795 Rm	44
d	Stamp Concrete 380 Rm	21
	Road Drain 2845 RM	
	Foot path 300 Rm	79
	Foot path 3600 Rm	8
2	Sewerage (Chamber, Lines, STP)	35
3	Storm Water (Drains, chambers & Lines)	18
4	Landscaping, Tree Planting & Hardscape	15
5	General Illumination and common Area Lighting	18
9	General Illumination and common Area Lighting	0
10	Electrical meter & transformer space	0
11	recreational spaces like courtyards, kids play	0

**South City Projects (Kolkata) Ltd.**

*[Signature]*

**Authorised Signatory**