



PRK/ SSISL-AC/ HIRA/9/2019

Date:24.09.2019

**TO WHOM IT MAY CONCERN**

This is to certify that the details of construction cost already incurred by Simoco Systems & Infrastructure Solutions limited for execution of the Building, 3B27, 3B29, & 3B30 (G+4) at Precinct 16, in connection with 'Sanhita Housing Project' , is as appended below:

Project: SANHITA HOUSING COMPLEX, SATULI  
Main Developer: Simoco Systems & Infrastructure Solutions limited  
Promoter: Samasth Infotainment Pvt. Ltd  
Building: Precinct- 16 , Block- 3B27, 3B29, & 3B30 (G+4)  
Estimated Construction Cost (Including Land & others): **INR.16.71 Cr.**

**Cost already Incurred:**

Upto 31<sup>st</sup> May, 2018: INR. 3.47 Cr.

From 1<sup>st</sup> June, 2018 To 31<sup>st</sup> August, 2019: INR. 2.22 Cr.

**Total: Rs. 5.70 Cr. (i.e 34.09% on Total Construction Cost)**

Cost to be incurred for Balance Work: **INR. 11.01 Cr. (i.e 65.91%)**

The Construction cost already incurred is in proportionate to the percentage of completion of the project.

  
**ATANU CHAKRABORTY**  
Chartered Architect  
CA/99/24684

Atanu Chakraborty

ARCHITECT

CA NO- CA/99/24684

**AN ISO 9001 : 2008 COMPANY**

**145, Nanigopal Roy Chowdhury Avenue, (CIT Road), Entally, Mezzanine, 2nd, 3rd & 4th Floor, Kolkata - 700 014**  
**Phone : 033 6450 7757, 2265 0612, E-mail : prakalpa.arch@gmail.com, Website : www.prakalpa.in**