

Project : SOLARIS CITY PHASE -I, SERAMPORE.

ID	Task Mode	Task Name	Duration	Start	Finish	Gantt Chart (A O D F '20 A J A O D F '21 A J A O D F '22 A J A O D F '23 A J A O D F '24 A J A O D F '25 A J A O D F '26)																											
1		Project : Solaris City Phase - I, Serampore.	1560 days	Fri 12 Oct '18	Thu 12 Oct '23																												
2		Project Start	0 days	Fri 12 Oct '18	Fri 12 Oct '18																												
3		Mobilization of Piling contractor	15 days	Fri 12 Oct '18	Wed 31 Oct '18																												
4		Site Cleaning & Dressing	25 days	Wed 31 Oct '18	Thu 06 Dec '18																												
5		Construction of Site office & Labour Hutment	35 days	Sat 01 Dec '18	Tue 08 Jan '19																												
6		Pilling Work	240 days	Fri 28 Dec '18	Fri 25 Oct '19																												
7		Civil & Structure work	610 days	Tue 23 Apr '19	Fri 23 Apr '21																												
8		Finishing work including flooring & painting	528 days	Fri 27 Dec '19	Fri 03 Sep '21																												
9		Door & window work	422 days	Fri 31 Jul '20	Thu 23 Dec '21																												
10		MEP internal & external	506 days	Thu 25 Feb '21	Wed 19 Oct '22																												
11		Infrastructure including road, boudary wall, drainage, etc.	526 days	Wed 29 Sep '21	Fri 26 May '23																												
12		Landscaping & Hardscaping work	402 days	Fri 13 May '22	Thu 03 Aug '23																												
13		Solar Pannel Installation	395 days	Tue 24 May '22	Sat 05 Aug '23																												
14		Technical Inspection	120 days	Wed 19 Apr '23	Tue 22 Aug '23																												
15		Rectification (If required)	100 days	Mon 05 Jun '23	Sat 16 Sep '23																												
16		Handover	45 days	Sat 26 Aug '23	Thu 12 Oct '23																												
17		End of Project	0 days	Thu 12 Oct '23	Thu 12 Oct '23																												

Project: Date: Mon 15 Oct '18

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			