

**BANAJ DEVELOPERS PRIVATE LIMITED**

Phone  
91-33-2287-0567  
91-33-2287-9381  
91-33-2287-7974  
Fax  
91-33-2287-7911

**Annexure C**

January 2, 2020

To  
The Secretary  
HIRA, West Bengal  
Kolkata

Sir,

The status of the project "SONARBHOOMI" with WBHIRA Registration No. **HIRA/P/SOU/2018/000038** during the Quarter ending "December 31, 2019"

| Sl No. | Particulars  | Remarks  |
|--------|--|--|
| 1.     | Status of construction of each building with photographs                             | <b>Block - I</b> Civil work complete, flooring complete. Outside Paint work, and POP in progress, windows complete.<br><b>Block - II</b> Civil work complete, flooring and POP in progress. Windows in progress.   |
| 2.     | Status of construction of each floor -   | <b>Block-I</b><br>a) RCC slab casting G to 4 <sup>th</sup> floor complete<br>b) Brick work from 1 <sup>st</sup> to 4 <sup>th</sup> floor complete<br>c) Inside plaster complete of all sides.<br>e) flooring, electrical work sanitary and water works in progress.<br>f) Flooring 1 <sup>st</sup> , 2 <sup>nd</sup> , 3 <sup>rd</sup> and 4 <sup>th</sup> floor complete.<br>g) Windows complete in each floors<br><b>Block-II same as Block -I</b><br>a) RCC slab casting G to 4 <sup>th</sup> floor complete<br>b) Brick work from 1 <sup>st</sup> to 4 <sup>th</sup> floor complete<br>c) Inside plaster complete of all sides.<br>e) flooring, electrical work sanitary and water works in progress.<br>f) Flooring 1 <sup>st</sup> , 2 <sup>nd</sup> , 3 <sup>rd</sup> and 4 <sup>th</sup> floor complete.<br>g) Windows work in progress. |
| 3.     | Status of construction of internal infrastructure and common areas with photographs. | Construction of Community Hall, gym room, swimming pool, and driveway are in progress.<br>Construction of underground tank in progress. Fire fighting services under construction.   |

For **BANAJ DEVELOPERS PRIVATE LIMITED**  
For **BANAJ DEVELOPERS PRIVATE LIMITED**

Director