

## Status of Construction of each Building with Photographs :-

### Block – 3

#### A. SLAB CASTING:

- i. Up to Roof slab casting completed.
- ii. Above Roof work in progress.



**B. BRICK WORK:**

- I. 1<sup>st</sup> floor to 12<sup>th</sup> floor Brick work completed.



### C. INTERNAL PLASTER

- i. 1<sup>st</sup> floor to 11<sup>th</sup> floor completed.





**D. ELECTRICAL CONDUITE LAYING AND BOX FIXING.**

**I. 1<sup>ST</sup> floor to 11<sup>th</sup> floor completed & 12<sup>th</sup> floor Work in progress.**



**E. FLOORING WORK INSIDE THE FLATS.**

**I. 1<sup>ST</sup> Floor to 4<sup>th</sup> Floor completed.**



**F. FLAT UNIT COMPLETION.**

**I. 1F Flat unit at BLock-3.**

