

Chatterjee & Associates

Sibasish Chattopadhyay

Chartered Engineer,
B.E. (CIVIL), MIE, FIV
A Govt. Approved Valuer from Institution of Valuers

ADDRESS :

Residence : House No.: 5/76-A,
Upper Hillview Park,
Hill View Main Road No.: 2,
Asansol-4

Phone No.: 9474547661 (M)

Ref No. To _____

Date 19/09/2019

The Secretary
HIRA, West Bengal
Kolkata

Sir,


We have visited the site Park valley having Address S.B. GORAI ROAD, Opp. Budha Ground, Asansol-713301, Dist-Paschim Bardhamn on 16-09-2019 and found that the work 60% work has been completed.

The developer commenced construction on 15-09-2017 and target completion is by 22-07-2023.
Progress of work is as per schedule.

BLOCK	WORKED DONE
1	Floor works & Brick Works completed till 2 nd floor
2	Floor works & Brick Works completed till 2 nd floor
3	Floor works & Brick Works completed till 2 nd floor
4	Not yet started
5	Foundation of 1 st Floor completed
6	Not yet started
7	Not yet started

Signature

(Authorized Signatory)


CHATTERJEE & ASSOCIATES
SIBASISH CHATTOPADHYAY
STRUCTURAL ENGINEER & L.B.S
OF A.M.C. NO : 030/03.....