

Chatterjee & Associates

Sibasish Chattopadhyay

Chartered Engineer,
B.E. (CIVIL), MIE, FIV.
A Govt. Approved Valuer from Institution of Valuers.

ADDRESS :

Residence : House No.: 5/76-A,
Upper Hillview Park,
Hill View Main Road No.: 2,
Asansol-4

Phone No.: 9474547661 (M)

Date: 19/09/2019

To

Ref. No. The Secretary.....

Date :

HIRA, West Bengal

Kolkata


Sir,

We have visited the site Park valley having Address S.B. GORAI ROAD, Opp. Budha Ground, Asansol-713301, Dist-Paschim Bardhamn on 16-09-2019 and found that the work 40% work has been completed .

The developer commenced construction on 15-04-2019 (Commencement date) and target completion is by 22-07-2023 Progress of work is as per schedule.

BLOCK	WORKED DONE
1	Floor works & Brick Works completed till 2 nd floor
2	Floor works & Brick Works completed till 2 nd floor
3	Floor works & Brick Works completed till 2 nd floor
4	Not yet started
5	Foundation of 1 st Floor completed
6	Not yet started
7	Not yet started

Signature


(Authorized Signatory)

"CHATTERJEE & ASSOCIATES
SIBASISH CHATTOPADHYAY
STRUCTURAL ENGINEER & L.B.S
OF A.M.C. NO : 030/031.....