

To

Date: 01-10-2019

The Secretary
HIRA, West Bengal
Kolkata

Sir,

We have visited the site **Ideal Unique Centre** having Address **10, East Topsia Road, Kolkata, West Bengal, PIN - 700046** on **30-09-2019** and found that the work completed -

- i. Structural Works – 96.2 %
- ii. Finishing Works – 39.4 %
- iii. MEP Works – 45.8%
- iv. Common Works – 50.4%
- v. Miscellaneous Works – 58.2%

The developer commenced construction on **12-12-2011** and target completion is by **30-06-2021**.

Progress of work is on schedule.

For Sanon Sen & Associates Pvt Ltd


SUVADIP DUTTA

B, Arch.

**COUNCIL OF ARCHITECTURE
REGISTRATION NO. CA/2002/28951**

 Harsh Sanon