<u>M/S Balaji Enterprise</u> <u>Block-A , 6 No Bijoynagar, Naihati, North 24 Pragana , West Bengal - 743165</u>

PLAN OF DEVLOPMENT WORK

	TEAN OF DEVENTIONAL WORK		
SL.NO. 1 2 3 4 5	NAME OF COMPANY PAN NO GST NO ADDRESS SITE PLAN SANCTION DATE		M/S BALAJI ENTERPRISE AAOAB7533K 19AAOFB7533K1ZX 124/A RBC ROAD, NAIHATI, NORTH 24 PRGANA, WEST BENGAL -743165 03-02-2020
6	BUILDING PLAN SANCTION DATE		03-02-2020
7	FLOW CHART OF WORK EXECUTION		
Α	DEMOLITION	\rightarrow	COMPLETED
В	EARTH WORK EXCAVATION	\rightarrow	START On02-01-2021
С	FOUNDATION UPTO PLINTH LEVEL INCLUDING FOUNDATION FILLING	\rightarrow	03 MONTHS
D	GROUND FLOOR ROOF CASRING	\rightarrow	01 MONTH
E	FIRST FLOOR ROOF CASTING	\rightarrow	01 MONTH
F	SECOND FLRRO ROOF CASTING	\rightarrow	01 MONTH
G	THIRD FLOOR ROOF CASTING	\rightarrow	01 MONTH
. Н	FOURTH FLOOR ROOF CASTING	\rightarrow	01 MONTH
I	BRICK WORK OF ALL FLOOR	\rightarrow	01 MONTH

M/S. BALAJI ENTERPRISE

Pradép Kuma Dut.

Partner



COCEALED ELECTRICAL WIRING 02 MONTH **AND PLUMBING DOOR & WINDOWS** 02 MONTH INSIDE AND OUTSIDE PLASTER 03 MONTHS **OUTSIDE DRAINAGE, SWERAGE,** PIT, SEPTIC TANK, ROOF 02 MONTHS M PROTECTION, O.H.T

LIST OF FACILITIES:-

ONE STAIR CASE ONE FIVE PASSANGERS LIFT UNDER GROUND RESSERVOIR (U.G.R) **OVER HEAD TANK (O.H.T.)** TRANSFORMER AND ELECTRICITY **INVERTER PROVISION** SEPTIC TANK & SOAK WELL

DATE OF COMPLETION: June - 2023

Jun-23

M/S. BALAJI ENTERPRISE

Predet Ruman Duth.

Partner