



Office & Residence : 1/4A, Dr.Meghnad Saha Rd, Padma Villa, Kol-74  
Ph : 033-32965449 (O), 033-2559-0641 (R), Fax : 033-8580034  
Mb : 9331081025, e-mail : wrillick\_d@yahoo.co.in

Branch Office :  
Anupama Apartment, Gr.Floor  
G.T.Road, Gopalpur, Asansol

Ref.....

Date.. 12/11/2019.

To

The Secretary

HIRA, West Bengal

Kolkata


Sir,

We have visited the site ' Mangalam Realtor Unit - II ' having Address – Behind Pandit Pukur, N. S. B. Road, Searsole, Raniganj on 15/10/2019 and found that the work completed for Block A & Block B as follows :-

Block A – Foundation and superstructure of the G+iv stored building complete. Overhead water tank complete. Brick work complete. Inside and outside plaster ongoing. Laying of plumbing lines ongoing. Septic tank and underground water resorviour complete.

Block B - Foundation and superstructure of the G+iv stored building complete. Overhead water tank complete. Brick work complete. Inside and outside plaster complete. Laying of plumbing lines complete. Electrical wireing complete. Flooring Complete. Doors, windows and MS Frill fitting complete. Outside primer complete. Septic tank and underground water resorviour complete.

The developer commenced construction on 02/09/2017 and target completion is by 30/06/2020. Progress of work is as per schedule.

  
**Tapas Kumar Das**  
Licenced Building Surveyar  
Asansol Municipal Corporation  
Lic No-049/AMC/2019... 2020....

Signature