

# Sajal Kumar Bandopadhyay

BE (CIVIL), MIE  
Chartered Engineer

CONSULTANT :

Designer, Developer, Estimator, Planner, Surveyor, Valuer



Court More, Asansol - 713304 (Opp. Chamber of Dr. P.K.  
Phone : (0341) 2251867 Mobile : 9832162802 E-mail : sajal\_bandopadhyay@yhaoo.

Ref. No.....

Date .....

To  
The Secretary  
HIRA, West Bengal  
Kolkata

Date: 18.08.2019

## Sub :- Progress of work at Godavari, Kamala Dham Phase - II

Sir,

We have visited the site Godavari, Kamala Dham Phase - II having Address at Jeeradanga, P.O.- Searsole Rajbari, PIN – 713358, P.S.- Raniganj, Dist.- Paschim Bardhaman (W.B.) on 18.08.2019 and found that the Plinth work is being executed.

The developer commenced construction on 08.05.2019 and target completion is by 30.06.2021. Progress of work is as per schedule.

*Sajal Kumar Bandopadhyay*  
Signature

Sajal Kumar Bandopadhyay  
BE (CIVIL) MIE  
CHARTERED ENGINEER  
NO-M-107537/8

Ame LBS 051