



DRAFT CON

Architect, interior Designer & Structural Consultant

An ISO 9001:2008 certified firm

Head off.-H.B TOWN ,ROAD NO-3

P.O -SODEPUR , KOLKATA - 700110

Branch Off.- 140 B.T Road, Baranagar
Dunlop, Kolkata -700 108

Date – 27/07/2020

To

The Secretary
HIRA, West Bengal,
Kolkata

Sir,

We have visited the site "CASTLE APARTMENTS" having address 5 & 8 Ishwar Chatterjee Road, Sodepur, North 24 Parganas – 700110 on 09/06/2020 and it has been found that the work is under progress and is complete by 70%.

The developer commenced construction on 15/03/2010 and target completion is by 31/12/2021. Progress of work is as per schedule.

Thanking you,

Yours Sincerely,

For Draft Con

SUBHASHIS KANJILAL
(Structural Engineer)
B.C.E., M. Struct., Govt. Valuer
Member of Structural Engineering Research Centre (Chennai)
Member of Society of Structural Engineer (Cal.)
(M-311)