

LEVELZ APARTMENTS LLP

(LLPIN: AAC - 5649)

To
The Secretary
WB RERA,
Kolkata,
West Bengal,

Date: 09.11.2022

Sir,

We would like to inform you that we received the Approved Building Sanction Plan on 17/02/2021 for the project 'The Levelz', having site address - 69/1, Prince Baktiar Shah Road, Kolkata - 700033, and thereafter we commenced the construction-works from 27/02/2021 and our estimated date of completion of the project would be 26/08/2024. Our said project covers two wings and meanwhile progress at the project, has reached at the level as follows :

Wing-1 :


1. Sub structure has been completed,
2. Super structure-work is in progress(4th slab casting was partly done),
3. 1st Floor Block-work is continuing.

Wing-2 :

1. Sub & Super structure has been completed,
2. Gypsum plaster- work has been done,
3. Flooring work to the 80%, has been done,
4. Ground floor Civil work to the 75%, has been done,
5. Glazing work is in progress,
6. Above roof finishing- work is in progress.

Thanking you,
Yours faithfully,

For Levelz Apartments LLP.

NKB

Partner/Authorised Signatory

Registered Office: Unit 1411, 14th Floor, Diamond Heritage, 16 Strand Road, Kolkata 700 001

Email: info@sohamestates.com, Phone: 033-66044832, 033-40044409