

Sajal Kumar Bandopadhyay

BE (CIVIL), MIE
Chartered Engineer



CONSULTANT :

Designer, Developer, Estimator, Planner, Surveyor, Valuer

Court More, Asansol - 713304 (Opp. Chamber of Dr. P.K. Roy)
Phone : (0341) 2251867 Mobile : 9832162802 E-mail : sajal_bandopadhyay@yhoo.co.in

To
Ref. No.....

Date: 28.12.2019

Date

The Secretary
HIRA, West Bengal
Kolkata

Sub:-Progress of work at Marvellous Grand Block-1, Block-2 (Lobby-1, Lobby-2), Block-3

Sir,

We have visited the site at "Marvellous Grand" having Address on Near Gurukul Vidyapith, Opp:Anjana Cinema hall, N.S.B.Road, Bye Lane , P.O.Searsol Rajbari, Pin No.-713358 P.S.-Raniganj, Dist.-Pachim Burdwan (W.B.).28.12.2019 and found that the work is being executed as mentioned herein below:-

As on date 28.12.2019 considering in full job volume in percentage.

	BLOCK-1	BLOCK-2		BLOCK-3
		LOBBY-1	LOBBY-2	
GROUND FLOOR	35%	85%	85%	85%
FIRST FLOOR	35%	75%	75%	75%
SECOND FLOOR	35%	75%	75%	75%
THIRD FLOOR	35%	75%	75%	75%
FOURTH FLOOR ROOF TOP	NIL	70%	70%	70%

Cont....P/2

Sajal Kumar Bandopadhyay
Sajal Kumar Bandopadhyay
BE (CIVIL) MIE
CHARTERED ENGINEER
NO-M-107537/8 28/12/2019

Sajal Kumar Bandopadhyay

BE (CIVIL), MIE
Chartered Engineer

CONSULTANT :

Designer, Developer, Estimator, Planner, Surveyor, Valuer



Court More, Asansol - 713304 (Opp. Chamber of Dr. P.K. Roy)
Phone : (0341) 2251867 Mobile : 9832162802 E-mail : sajal_bandopadhyay@yhoo.co.in

Ref. No.....

=2=

Date

Bricks Works completed as on 28.12.2019 in Block -1 -NIL, Block-(2A) 97%, (2B) 97%, Block-3 -97%.

The developer Marvellous Intra Pvt.Ltd. commenced based on the Asansol Municipal Corporation sanction Plan Memo No. Of Block-1 is 26(i)/BP/AMC/HO/17 Dated 01.03.2017, Block-2 is 26(ii)/BP/AMC/HO/17 Dated 01.03.2017 and Block-3 is 26(iii)/BP/AMC/HO/17 dated 01.03.2017 and Site Plan Memo No. Is 25/SP/AMC/HO/17 Dated 01.03.2017 the construction on 04.07.2017 and target competition date is by 31 dec, 2020. Progress of work is as per schedule.

Sajal Kumar Bandopadhyay
Sajal Kumar Bandopadhyay
BE (CIVIL) MIE
CHARTERED ENGINEER 28/12/2019
NO-M-107537/8