

G. S. ELECTROCOM PRIVATE LIMITED

Godrej Genesis Building (2nd Floor), Block EP & GP, Salt Lake Electronics Complex
Sector - V, Bidhannagar, Kolkata - 700091, Phone +91 033 2357 5581 - 84
+91 033 4004 9900, Fax : +91 033 2357 4562, CIN : U40106WB2010PTC151363

Agreementwise date of Delivery and Period of Delay, Project Precinct No: 8, 2B6

Sl. No.	Customer Name	Flat No.	Allotment Date	Handover Date as per Agreement	Expected Date of Delivery	Delay Period till Expected Delivery Date
1	SUBRATA SARKAR-633357	1A	12-08-2014	11-08-2018	30-09-2020	26.03
2	JAGABANDHU DAS-600925	1B	12-08-2014	11-08-2018	30-09-2020	26.03
3	SANTANU ADAK-609006	1C	13-08-2014	12-08-2018	30-09-2020	26.00
4	RAJESH KUMAR SINGH-401029	1D	16-07-2014	15-07-2018	30-09-2020	26.93
5	PRIYANKA GANGULY-609220	1E	28-07-2014	27-07-2018	30-09-2020	26.53
6	DIVYA SINHA-619032	1F	09-10-2014	08-10-2018	30-09-2020	24.10
7	BANSHI BADAN SAHA-609464	1G	15-10-2014	14-10-2018	30-09-2020	23.90
8	MANASHI SAHA-600997	1H	06-08-2014	05-08-2018	30-09-2020	26.23
9	SATYA NARAYAN SETT-401349	2A	26-07-2014	25-07-2018	30-09-2020	26.60
10	RANJIT KUMAR CHAUBEY-628533	2B	12-09-2014	11-09-2018	30-09-2020	25.00
11	PRANAB KUMAR SARKAR-626658	2C	11-08-2014	10-08-2018	30-09-2020	26.07
12	AJAY KUMAR AGARWAL-402957	2D	02-08-2014	01-08-2018	30-09-2020	26.37
13	KRISHNASISH SENAPATI-402279	2E	09-08-2014	08-08-2018	30-09-2020	26.13
14	BIPLAB MANDAL-623307	2G	01-09-2014	31-08-2018	30-09-2020	25.37
15	MANOJ KUMAR PAUL-700792	2H	11-12-2015	10-12-2019	30-09-2020	9.83
16	PRATAP CH. ROY-400546	3A	01-08-2014	31-07-2018	30-09-2020	26.40
17	TAPAN KUMAR MAITI-400357	3B	01-08-2014	31-07-2018	30-09-2020	26.40
18	MITRA ROY-609424	3C	01-08-2014	31-07-2018	30-09-2020	26.40
19	MANIDIPA KAR CHOUDHURY-605774	3D	12-08-2014	11-08-2018	30-09-2020	26.03
20	SOMA MISHRA-401244	3F	08-08-2014	07-08-2018	30-09-2020	26.17
21	SOVONA RAY (DE)-629135	3G	16-08-2014	15-08-2018	30-09-2020	25.90
22	SUSMITA PYNE -401800	3H	07-08-2014	06-08-2018	30-09-2020	26.20
23	BIJAY KRISHNA PAL-402739	4A	05-08-2014	04-08-2018	30-09-2020	26.27
24	ARUNJIT BHOWMIK-401887	4B	01-07-2014	30-06-2018	30-09-2020	27.43
25	NARESH KUMAR JHA-638853	4C	22-07-2015	21-07-2019	30-09-2020	14.57
26	ARUP KUMAR DAS-402423	4D	21-07-2014	20-07-2018	30-09-2020	26.77
27	GAUTAM SEAL-604718	4E	16-09-2014	15-09-2018	30-09-2020	24.87
28	BABY SANJEEV MISHRA-611249	4F	11-11-2015	10-11-2019	30-09-2020	10.83

G. S. Electrocom Pvt. Ltd.

Sucheta Goswami

Authorised Signatory



G. S. ELECTROCOM PRIVATE LIMITED

Godrej Genesis Building (2nd Floor), Block EP & GP, Salt Lake Electronics Complex
Sector - V, Bidhannagar, Kolkata - 700091, Phone +91 033 2357 5581 - 84
+91 033 4004 9900, Fax : +91 033 2357 4562, CIN : U40106WB2010PTC151363

Agreementwise date of Delivery and Period of Delay, Project Precinct No: 8, 2B7

Sl. No.	Customer Name	Flat No.	Allotment Date	Handover Date as per Agreement	Expected Date of Delivery	Delay Period till Expected Delivery Date
1	BISWADEV ACHARYYA-700709	1A	05-11-2015	04-11-2019	30-09-2020	11.03
2	SADHANA BANERJEE-602810	1C	02-08-2014	01-08-2018	30-09-2020	26.37
3	ITHER KANA GHOSE-616903	1D	27-10-2014	26-10-2018	30-09-2020	23.50
4	SUBARNA MITRA-637625	1E	30-07-2014	29-07-2018	30-09-2020	26.47
5	KABERI MUKHOPADHYAY-403251	1G	01-08-2014	31-07-2018	30-09-2020	26.40
6	MEENA SINGH-711924	2A	30-05-2016	29-05-2020	30-09-2020	4.13
7	BRAHAM DEO RAI-702621	2C	27-05-2016	26-05-2020	30-09-2020	4.23
8	SIBSANKAR MAITY-632188	2D	15-09-2014	14-09-2018	30-09-2020	24.90
9	DILIP ROY-400518	2E	15-03-2014	14-03-2018	30-09-2020	31.03
10	SAMIT NANDI-611517	2F	11-08-2014	10-08-2018	30-09-2020	26.07
11	DELWAR HOSSAIN HALDER-788301	2G	29-06-2019	28-06-2023	30-09-2020	-
12	SANJIV SINGH-604740	2H	16-08-2014	15-08-2018	30-09-2020	25.90
13	TAPAN KUMAR CHOWDHURY-714146	3A	18-05-2016	17-05-2020	30-09-2020	4.53
14	RATAN CHANDRA SAHA-401133	3B	08-08-2014	07-08-2018	30-09-2020	26.17
15	SEFALIKA KARMAKAR-605113	3C	31-07-2017	30-07-2021	30-09-2020	-
16	MRINAL KANTI KAR-600647	3D	09-09-2015	08-09-2019	30-09-2020	12.93
17	RATNA MAZUMDAR-780028	3E/1	08-12-2017	07-12-2021	30-09-2020	-
18	ROSHMI BHATTACHARJEE-720783	3G	21-04-2017	20-04-2021	30-09-2020	-
19	SUMITA PAL-623769	3H	11-08-2014	10-08-2018	30-09-2020	26.07
20	AMRITA ROY CHOWDHURY (GHOSH) -623020	4A	03-07-2014	02-07-2018	30-09-2020	27.37
21	BIJON KRISHNA MONDAL-702036	4B	19-02-2016	18-02-2020	30-09-2020	7.50
22	CHANCHALA MONDAL-715210	4C	04-04-2017	03-04-2021	30-09-2020	-
23	DIPANJAN SINHA-400161	4D	30-07-2014	29-07-2018	30-09-2020	26.47
24	JHUMPA MANDAL -780622	4E/1	08-12-2017	07-12-2021	30-09-2020	-
25	PARAMITA SINHA-780617	4H/1	01-12-2017	30-11-2021	30-09-2020	-

G. S. Electrocom Pvt. Ltd.

Sudhete Goswami

Authorised Signatory



G. S. ELECTROCOM PRIVATE LIMITED

Godrej Genesis Building (2nd Floor), Block EP & GP, Salt Lake Electronics Complex
Sector - V, Bidhannagar, Kolkata - 700091, Phone +91 033 2357 5581 - 84
+91 033 4004 9900, Fax : +91 033 2357 4562, CIN : U40106WB2010PTC151363

Agreementwise date of Delivery and Period of Delay, Project Precinct No: 8, 2B8

Sl. No.	Customer Name	Flat No.	Allotment Date	Handover Date as per Agreement	Expected Date of Delivery	Delay Period till Expected Delivery Date
1	ARUNAVA NANDI-618703	1C	18-08-2014	17-08-2018	30-09-2020	25.83
2	ANINDA BANERJEE-402790	1E	07-08-2014	06-08-2018	30-09-2020	26.20
3	BISWAJIT GHOSH-401888	1F	10-09-2014	09-09-2018	30-09-2020	25.07
4	DEBANJANA SAMADDAR-780473	1G	17-10-2017	16-10-2021	30-09-2020	-
5	BISWADEEP PATI-612036	2A	30-07-2014	29-07-2018	30-09-2020	26.47
6	TARAK KUNDU-605991	2B	14-08-2014	13-08-2018	30-09-2020	25.97
7	ARUN KUMAR DAS-621070	2C	04-08-2014	03-08-2018	30-09-2020	26.30
8	PURBITA MUKHERJEE-780478	2D	22-05-2017	21-05-2021	30-09-2020	-
9	IRA DE-619839	2F	13-08-2014	12-08-2018	30-09-2020	26.00
10	BITASTA SARKAR-702512	2G	19-03-2016	18-03-2020	30-09-2020	6.53
11	SUMAN MISRA-608507	2H	26-07-2014	25-07-2018	30-09-2020	26.60
12	VINOD KUMAR SHARMA-638467	3A	13-08-2014	12-08-2018	30-09-2020	26.00
13	SHYAM SUNDER MANDHOLIA-624274	3B	23-07-2014	22-07-2018	30-09-2020	26.70
14	ASHOKE KUMAR DAS-780469	3D	17-10-2017	16-10-2021	30-09-2020	-
15	SHUBRA PURKAYASTHA-616913	3E	22-10-2014	21-10-2018	30-09-2020	23.67
16	SANJOY BOSE-780383	3F	22-09-2017	21-09-2021	30-09-2020	-
17	CHAMPA BISWAS-714629	3H	18-05-2016	17-05-2020	30-09-2020	4.53
18	GURUDAS SINHA-401731	4A	21-07-2014	20-07-2018	30-09-2020	26.77
19	SUMIT CHATURVEDI-612445	4B	09-08-2014	08-08-2018	30-09-2020	26.13
20	PRANJAL KUMAR PRADHAN-780413	4D	12-10-2017	11-10-2021	30-09-2020	-
21	NIRENDRA NATH CHAKRABORTY-611361	4E	08-08-2014	07-08-2018	30-09-2020	26.17
22	MITA DATTA-400440	4F	16-07-2014	15-07-2018	30-09-2020	26.93
23	AJOY GOPAL DHAR-401196	4G	22-07-2014	21-07-2018	30-09-2020	26.73

G. S. Electrocom Pvt. Ltd.

Sucheta Goswami

Authorised Signatory



G. S. ELECTROCOM PRIVATE LIMITED

Godrej Genesis Building (2nd Floor), Block EP & GP, Salt Lake Electronics Complex
Sector - V, Bidhannagar, Kolkata - 700091, Phone +91 033 2357 5581 - 84
+91 033 4004 9900, Fax : +91 033 2357 4562, CIN : U40106WB2010PTC151363

Agreementwise date of Delivery and Period of Delay, Project Precinct No: 8, 2B9

Sl. No.	Customer Name	Flat No.	Allotment Date	Handover Date as per Agreement	Expected Date of Delivery	Delay Period till Expected Delivery Date
1	ABHIMONYA DEB ROY-700400	1B	04-02-2016	03-02-2020	30-09-2020	8.00
2	MANJU BHAUMIK-780645	1C/1	22-11-2017	21-11-2021	30-09-2020	
3	MOUSUMI PAUL-789200	1D/3	27-11-2018	26-11-2022	30-09-2020	
4	RABINDRA NATH GHOSH-640259	1E	16-09-2014	15-09-2018	30-09-2020	24.87
5	SANDHYA PAUL-700831	1F	08-02-2016	07-02-2020	30-09-2020	7.87
6	SUBIR MONDAL-622666	1G	16-08-2014	15-08-2018	30-09-2020	25.90
7	HARI GOPAL DAS-617603	2B	16-08-2014	15-08-2018	30-09-2020	25.90
8	MITALI DAS-627765	2C	12-08-2014	11-08-2018	30-09-2020	26.03
9	KULDEEP SINGH PURI-401867	2D	13-08-2014	12-08-2018	30-09-2020	26.00
10	DEBASHIS GUHA-629059	2E	16-08-2014	15-08-2018	30-09-2020	25.90
11	DEBASISH GHOSH-401311	2F	13-08-2014	12-08-2018	30-09-2020	26.00
12	JAHAR KR. SAHA-402084	2G	15-07-2014	14-07-2018	30-09-2020	26.97
13	SANGITA LOHARUKA-614080	2H	27-08-2014	26-08-2018	30-09-2020	25.53
14	SAMSAD HUSSAIN-618961	3B	22-08-2014	21-08-2018	30-09-2020	25.70
15	SUMITA DAS-701182	3C	01-01-2016	31-12-2019	30-09-2020	9.13
16	ARNAB KUMAR ROY-700200	3E	11-09-2015	10-09-2019	30-09-2020	12.87
17	SHYAM NATH PRASAD-615174	3G	25-07-2014	24-07-2018	30-09-2020	26.63
18	KOUSHIK ROY-613094	4B	01-08-2014	31-07-2018	30-09-2020	26.40
19	TILAK KUMAR NANDY-701126	4C	01-01-2016	31-12-2019	30-09-2020	9.13
20	PRALAY GANGULY-709869	4D	29-12-2016	28-12-2020	30-09-2020	
21	PRASENJIT GHOSH-702291	4E	11-04-2016	10-04-2020	30-09-2020	5.77
22	SUBRATA PRAMANIK-621472	4F	11-09-2015	10-09-2019	30-09-2020	12.87
23	PURNA CHANDRA SASMAL-632949	4G	08-08-2014	07-08-2018	30-09-2020	26.17

G. S. Electrocom Pvt. Ltd.

Sucheta Goswami

Authorised Signatory



G. S. ELECTROCOM PRIVATE LIMITED

Godrej Genesis Building (2nd Floor), Block EP & GP, Salt Lake Electronics Complex
Sector - V, Bidhannagar, Kolkata - 700091, Phone +91 033 2357 5581 - 84
+91 033 4004 9900, Fax : +91 033 2357 4562, CIN : U40106WB2010PTC151363

Agreementwise date of Delivery and Period of Delay, Project Precinct No: 8, 2B10

Sl. No.	Customer Name	Flat No.	Allotment Date	Handover Date as per Agreement	Expected Date of Delivery	Delay Period till Expected Delivery Date
1	SAUMITRA KUMAR NATH-700295	1A	11-12-2015	10-12-2019	30-09-2020	9.83
2	KALPANA DAS-788947	1B	11-05-2019	10-05-2023	30-09-2020	
3	VINAY KUMAR PRADHAN-780149	1C	30-11-2017	29-11-2021	30-09-2020	
4	SURAJIT PAL-622161	1D	05-09-2014	04-09-2018	30-09-2020	25.23
5	SUMAN GEORGE-400999	1E	18-07-2014	17-07-2018	30-09-2020	26.87
6	SWAPAN KUMAR BAG-619044	1H	15-09-2014	14-09-2018	30-09-2020	24.90
7	NITAI CHANDRA MONDAL -631486	2B	12-07-2014	11-07-2018	30-09-2020	27.07
8	BIDHAN LAHA-401973	2C	23-07-2014	22-07-2018	30-09-2020	26.70
9	GAYATRI KAYAL-616246	2D	13-08-2014	12-08-2018	30-09-2020	26.00
10	TULSI LAL BHADURI-603143	2E	03-09-2014	02-09-2018	30-09-2020	25.30
11	HARDEEP SINGH DHANJAL-702615	2G	06-04-2016	05-04-2020	30-09-2020	5.93
12	SUBHADEEP KUNDU-619531	2H	27-09-2014	26-09-2018	30-09-2020	24.50
13	BHASKAR JYOTI GANGULY-400627	3B	11-07-2014	10-07-2018	30-09-2020	27.10
14	MITHU GANGULY-400626	3C	11-07-2014	10-07-2018	30-09-2020	27.10
15	CHANDANA BARIK (DAS)-621659	3D	16-09-2014	15-09-2018	30-09-2020	24.87
16	PRITOM PAUL-700368	3E	07-11-2015	06-11-2019	30-09-2020	10.97
17	PRANOY PAUL-700717	3F	07-11-2015	06-11-2019	30-09-2020	10.97
18	AVIJIT SENGUPTA-753157	3G	16-06-2016	15-06-2020	30-09-2020	3.57
19	SANJAY KUMAR ROY-401844	4A	15-07-2014	14-07-2018	30-09-2020	26.97
20	SWATI ROY-401843	4B	15-07-2014	14-07-2018	30-09-2020	26.97
21	INDRANIL GANGULY-400212	4C	16-07-2014	15-07-2018	30-09-2020	26.93
22	SUPRIYA DAS-701142	4D	27-01-2016	26-01-2020	30-09-2020	8.27
23	CHINMOYEE NANDI-629170	4E	08-09-2014	07-09-2018	30-09-2020	25.13
24	SOUMITRA MONDAL-402266	4G	15-07-2014	14-07-2018	30-09-2020	26.97
25	DIBYENDU BANDYOPADHYAY-616017	4H	16-08-2014	15-08-2018	30-09-2020	25.90

G. S. Electrocom Pvt. Ltd.

Sneha Goswami

Authorised Signatory

