

Sanjoy Sarkar
M. Arch., Regd. Architect


To,
The Secretary,
HIRA, West Bengal,
Kolkata.

Date: 18.01.2021.

Sir,

We have visited the Site of Anushka Glory having address 3C, Kundu Lane, Kolkata-700007 and found that the 12% of Total Piling Work and 83% of Total Pile Cap Work have been completed.

The developer commenced construction on 17.11.2020. and target date of completion is by 17.11.2022. Progress of work is as per schedule.



SANJOY SARKAR
M. Arch. Registered Architect
Regd. No.-CA/89/12254

Signature