

## SHUBHRANGSHU CHATTERJEE

Architect

C-506, Lake gardens, Kolkata- 700 045

Talk: 9830273130

Mail: [dsign\\_desk@yahoo.co.in](mailto:dsign_desk@yahoo.co.in);

[designdesk.kolkata@gmail.com](mailto:designdesk.kolkata@gmail.com);

Registered Office: 305, Nandan Kanan, Rahara, Kolkata: 700 118


Date: 20.09.2019

To  
The Secretary  
HIRA, West Bengal  
Kolkata  
Sir,

I have visited the site of "URBAN HEIGHTS" having address 20, Rajdanga Main Road, Kolkata-700107 on dated-20.09.2019 and found that the following works has been completed.

- A) Block-A: - 1) R.C.C. frame structure up to 6<sup>th</sup> floor.  
2) Brick work up to 3<sup>rd</sup> floor
- B) Block-B: - 1) R.C.C. frame structure up to 7<sup>th</sup> floor.  
2) Brick work and plastering (inside & outside) up to 7<sup>th</sup> floor.  
3) Door frame fixing in all flats.  
4) Internal Electrical conduit pipe fixing in all flats.  
5) Internal & External plumbing work in toilet and kitchen in all flats.  
6) Full Marble flooring work in all flats.  
7) Internal P.O.P. in all flats.
- C) Block-C: - 1) R.C.C. frame structure up to 3<sup>rd</sup> floor.  
2) Total Brick work including plastering (inside & outside)  
3) Total marble flooring work in all flats.  
4) Door frame fixing in all flats.  
5) Internal Electrical conduit pipe fixing in all flats.  
6) Full Marble flooring work in all flats.  
7) Total P.O.P. work in all flats.

The developer had commenced construction on **01.01.2015** and their expected completion date is **30.12.2020**. The total construction work of this project has been completed by 70% as per schedule.

**SHUBHRANGSHU CHATTERJEE**  
  
Consulting Architect  
**Reg. No.: CA/2004/32847**

Signature